



Botash Project - Utility Plant - TARGET SCHEDULE
Update 26 May 2023

Rev 04
consultants


Drafted by: Slingshot Consultants

[illegible]

UTILITY PLANT KEY MILESTONES	PLANNED	FORECAST	Variance	DAYS TO COMPLETION	TOP 5 RISKS	
# 1 Blr Pressure Test	19-May-23	A 15/05/23	-3	-3		
# 2 Blr Pressure Test	20-May-23	A 19/05/23	-1			
# 1 Blr Fires In	23-May-23	A 24/05/23	-1			
# 2 Blr - Ready	24-May-23	A 26/05/23	-2			
Steam and Condensate on Pressure	23-May-23	A 24/05/23	-1			
MEA Plant ready for operation	22-May-23	A 18/05/23	-4			
Coal Plant ready for operation	22-May-23	A 24/05/23	-2			
PLANT SUB-AREA:	Planned	Actual	Variance	Planned % Increment	Actual % Increment	Risk
UTILITY PLANT - OVERALL	100.00%	100.00%	0.00%	0.00%	0.02%	
FLUE GAS DESULPHURISATION	100.00%	100.00%	0.00%	1.76%	0.00%	
MEA SYSTEM ABSORBITION	100.00%	100.00%	0.00%	0.00%	0.00%	
MEA SYSTEM STRIPPING	100.00%	100.00%	0.00%	0.00%	0.00%	
MEA SYSTEM RECLAIMER	100.00%	100.00%	0.00%	0.00%	0.00%	
# 1 BOILER	100.00%	100.00%	0.00%	0.00%	0.00%	
# 2 BOILER	100.00%	100.00%	0.00%	0.00%	2.00%	
COAL HANDLING PLANT	100.00%	100.00%	0.00%	0.00%	0.00%	
BOILER PLANT COMMON	100.00%	100.00%	0.00%	0.00%	0.00%	
WATER TREATMENT PLANT (DEMIN)	100.00%	100.00%	0.00%	0.00%	0.00%	
INSTRUMENT AIR COMPRESSOR SYSTEM	100.00%	100.00%	0.00%	0.00%	1.00%	
STEAM AND CONDENSATE SYSTEM	100.00%	100.00%	0.00%	0.00%	0.00%	
TURBINE	100.00%	100.00%	0.00%	0.00%	0.00%	
MV RETICULATION	100.00%	100.00%	0.00%	0.00%	0.00%	
LV RETICULATION	100.00%	100.00%	0.00%	0.00%	0.00%	



Update:- 26 May 2023

[illegible]