



Drafted by: Slingshot Consultancy
STATUS DATE: 28-May-23

BOTSWANA BOTASH REFRUBISHMENT PROJECT 2023 - SODA ASH

PLANT :- 28-May-2023

KEY MILESTONES:

- Flush T Brine Line - 04-May-2023
- Carbonation start up - 24-May-2023
- A Calciner start up - 24-May-2023
- B Calciner start up - 25-May-2023
- A Compactor start up - 28-May-2023
- B Compactor start up - 28-May-2023
- Filtration start up - 26-May-2023
- Thickener - 27-May-2023

Planned:

Variance %

Planned Incremental % -2.48%

Actual Incremental % 0.52%

99.48%

97.00%

[illegible]