



SODA ASH PLANT DASHBOARD

Drafted by: Slingshot Consultancy
STATUS DATE: 11-May-23



SODA ASH PLANT KEY MILESTONES	PLA	NNED	FOF	RECAST	Va	riance	DA	YS TO COMP	LETION	TOP 5	RISKS
A Calciner	21-1	May-23	20-	May-23		1					
B Calciner	21-1	21-May-23		20-May-23		1	1			1) Th	ickner - Critical Path
Hot Wash Water system	17-l	7-May-23		19-May-23		-2	17			2) Compactor	
Compaction A	21-1	May-23	23-May-23			-2		_	4	3) Co	ncrete repairs
Compaction B	22-1	-May-23		23-May-23		-1				4) Ca	rbonation
Thickner scope completion	ا-27	-May-23 29-N		May-23		-2			5) Works execution r		orks execution risks
Soda Ash Plant operational	25-1	May-23	27-	May-23		-2				aft	er inspections.
								Planned %	Act	ual %	
PLANT SUB-AREA:		Planned		Actual		Varian	ce	Increment	Increment		Risk
SHUTDOWN 2023 - SODA ASH PLANT		60.63%		60.00	%	-0.639	%	6.65%	% 9.00%		
POTABLE & BRACKISH WATER		0.00%		50.00	%	50.009	%	0.00%	0.00%		
FIRE HYDRANT SYSTEM		0.00%		0.009	6	0.00%	6	0.00%	0.00%		
HOT WASH WATER SYSTEM		88.29%		70.00%		-18.29	% 9.20%		4.00%		
CARBONATION		58.91%		42.00%		-16.91	% 7.28%		1.00%		
CRYSTALLISATION		50.68%		48.00%		-2.68%		8.92%	13.00%		
BICARBONATE THICKENING		44.97%		30.00%		-14.97%		4.44% 0.00%			
BICARBONATE FILTRATION - A LINE		91.96%		74.00	%	-17.96%		5.07%	-11.00%		
BICARBONATE FILTRATION - B LINE		63.45%		60.00%		-3.45%		4.33% 16.00%		.00%	
CALCINER - A LINE		74.04%		61.00%		-13.04%		5.08%	5.08% -3.00%		
CALCINER - B LINE		65.85%		62.00%		-3.85%		7.40%	7.40% -3.00%		
CALCINER GAS TREATMENT - A LINE		69.82%		76.00%		6.18%		6.28%	-1.00%		
CALCINER GAS TREATMENT - B LINE		72.26%		46.00%		-26.26%		8.36% 2.00%		00%	
COMPACTION - A LINE		69.20%		59.00%		-10.20%		6.18%	4.0	00%	
COMPACTION - B LINE		67.75%		46.00%		-21.75%		7.14%	-9.00%		
DENSE SODA ASH STORAGE		0.00%		2.00%		2.00%	6	0.00% 2.00%			
DENSE SODA ASH BAGGING		0.00%		0.009	6	0.00%	6	0.00%	0.0	00%	



LOOK AHEAD SCOPE OF WORKS (L/L)	POSSIBLE RISKS	MITIGATIONS ON RISKS			
HWW Circulation lines - replace					
Thickner S.O.W	Revised S.O.W after Inspections	Recovery Schedule			
Hot Wash Pumps					
HWW Instrumentation works					
Carbonation Feed heaters - cleaning					
A,B,C & D Sand Filters					
Carbonation Feed tank					
A Bicarbonate Belt Conveyor - Replace	Belt delvivery	Low risk			
Cloth Wash tank - relocate manhole					
Cloth Wash Pumps - Inspect					
Filtration pumps - overhaul	Workshop machining	Prioritise work load			
Seal Water Heat Exchanger - Repair	Repairs in S.A turnaround time	ETA tba.			
Vacuum Pumps - Inspection					
Electrical maint - Pumps	Motor repairs - outside Vendors	Prioritise work load			
Bicarb Filtration air receivers - Clean					
Belt Filters - Struct, change to S/Steel					
B Belt Filters - check bearings / ripple					
skirting					
Replace slide gates					
Bitterns pumps					
Filter Feed pumps	Workshop machining	Prioritise work load			
E & I Works					
Repair Fibre glass pipelines					