


SODA ASH PLANT DASHBOARD

Drafted by: Slingshot Consultancy STATUS DATE: 14-May-23





80.00%																			KEY N		1354				NNED	
60.00%								.:	<i>i</i>	,,'	.'		/						Carbo A Calc B Calc A Con	natio iner s iner s npact	start i start i or sta	rt up - up -	<u></u>	22-N 21 N 21-N 22-N	May-2 May 20 May-2 May-2 May-2	02 02 02 02
40.00%				/	/:	1	**					Revi	ised s	chedu	ile				Filtrat Thicke Planr Actua Varia	ener - ned % al %:-	tart u		<u></u>	24-N	Иау-2 Иау-2 % %	02
		-	5	×c															Planr	ned In	crem	entle %	%:- (%	
0.00%	2-May	3-May	4-May	5-May	6-Мау	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	
20.00%																										
					120	- - P	lanned	1%		- Actua	al %		Plan	ned Inc	remer	ntal		- Actu	al Incre	menta	ıl					

SODA ASH PLANT KEY MILESTONES	PLAN	NED	FORE	CAST	Var	iance	DA	AYS TO COMP	LETION	<u>TOF</u>	9 5 R	<u>ISKS</u>
A Calciner	21-M	1ay-23	20-N	1ay-23		1						
B Calciner	21-M	1ay-23	20-May-23			1				1)	Thic	kner - Critical Path
Hot Wash Water system	17-M	1ay-23	19-N	19-May-23		-2		1		2)	Con	npactor
Compaction A	21-M	,		23-May-23		-2		_		3)	Con	crete repairs
Compaction B		-May-23 2				-1		L -		4)	Carl	oonation
Thickner scope completion		-May-23 29				-2				5)	Wor	rks execution risks
Soda Ash Plant operational	25-M	1ay-23	27-N	1ay-23		-2					afte	r inspections.
								Planned %	Act	ual %		
PLANT SUB-AREA:		Planned		Actual		Variance		Increment	Increment		t	Risk
SHUTDOWN 2023 - SODA ASH PLA	NT	78.25%		63.00%		-15.25%		5.50%	5.00			
POTABLE & BRACKISH WATER		49.25	%	64.00	%	14.75	%	19.07%	12.	.00%		
FIRE HYDRANT SYSTEM		57.21%		55.00%		-2.21%		15.99%	32.00%			
HOT WASH WATER SYSTEM		99.68%		72.00%		-27.68%		2.55%	0.00%			
CARBONATION		78.27%		52.00%		-26.27%		5.64%	1.00%			
CRYSTALLISATION		72.97%		64.00%		-8.97%		6.60%	0.00%			
BICARBONATE THICKENING		60.15	%	36.00	%	-24.15	%	4.56%	3.0	00%		
BICARBONATE FILTRATION - A LIN	E	99.05	%	82.00	%	-17.05	%	1.63%	5.0	00%		
BICARBONATE FILTRATION - B LIN	E	73.20	%	67.00	%	-6.20	%	2.99%	4.0	00%		
CALCINER - A LINE		84.24	%	73.00	%	-11.24	%	3.30%	2.0	00%		
CALCINER - B LINE		83.72%		87.00%		3.28%		5.08%	24.	.00%		
CALCINER GAS TREATMENT - A LIN	NE	91.55%		79.00%		-12.55%		7.24%	6.0	00%		
CALCINER GAS TREATMENT - B LIN	IE	87.41%		80.00%		-7.41%		0.00%	21.	.00%		
COMPACTION - A LINE		84.19%		82.00%		-2.19%		3.96%	7.0	00%		
COMPACTION - B LINE		82.11%		67.00%		-15.11%		3.61%	7.0	00%		
DENSE SODA ASH STORAGE		37.34%		1.00%	%	-36.34%		19.15%	0.0	00%		
DENSE SODA ASH BAGGING		52.34%		0.00%	%	-52.34	%	24.04%	0.0	00%		

LOOK AHEAD SCOPE OF WORKS (L/L)	POSSIBLE RISKS	MITIGATIONS ON RISKS
HWW Circulation lines - replace		
Thickner S.O.W	Revised S.O.W after Inspections	Double shift (C/Path)
Hot Wash Pumps		
HWW Instrumentation works		
Carbonation Feed heaters - cleaning		
A,B,C & D Sand Filters		
Carbonation Feed tank		
A Bicarbonate Belt Conveyor - Replace	Belt delivery	Low risk
Cloth Wash tank - relocate manhole		
Cloth Wash Pumps - Inspect		
Filtration pumps - overhaul	Workshop machining	Prioritise work load
Seal Water Heat Exchanger - Repair	Repairs in S.A turnaround time	ETA tba.
Vacuum Pumps - Inspection		
Electrical maint - Pumps	Motor repairs - outside Vendors	Prioritise work load
Bicarb Filtration air receivers - Clean		
Belt Filters - Struct, change to S/Steel		
B Belt Filters - check bearings / ripple		
skirting		
Replace slide gates		
Bitterns pumps		
Filter Feed pumps	Workshop machining	Prioritise work load
E & I Works		
Repair Fibre glass pipelines		