Botswana Ash (Ptv) Ltd

PROJECT START

PROJECT FINISH

○ CARBONATION

▶ CRYSTALLISATION

CALCINER - A LINE

CALCINER - B LINE

COMPACTION - A LINE

▷ COMPACTION - B LINE

DENSE SODA ASH STORAGE

PLANT START-UP PLAN

DENSE SODA ASH BAGGING

▶ FIRE HYDRANT SYSTEM

▶ HOT WASH WATER SYSTEM

BICARBONATE THICKENING

■ SHUTDOWN PLAN 2023 - SODA ASH PLANT

POTABLE & BRACKISH WATER SUPPLY

Water Plant Maintenance Complete

Carbonation Maintenance Complete

BICARBONATE FILTRATION - A LINE

BICARBONATE FILTRATION - B LINE

CALCINER GAS TREATMENT - A LINE

CALCINER GAS TREATMENT - B LINE

Calcining Maintenance Complete

Compaction Maintenance Complete


SHUTDOWN MAINTENANCE COMPLETE

SODA ASH PLANT KEY MILESTONES

Thickening and Filtration Maintenance Complete

Ash Bagging and Storage Maintenance Complete


SODA ASH PLANT DASHBOARD 75%



PLANNED

FORECAST


Variance



DAYS TO COMPLETION TOP 5 RISKS

HOT WASH WATER SYSTEM	15-	May-23	16-N	∕lay-23	-1.	30						
CARBONATION	23-	May-23	27-N	∕lay-23	-4.	00			1)	Thic	kener concrete repairs	
BICARBONATE THICKENING	27-	May-23	27-May-23		0.0	0.00		1 1	2)	Sec	Carbo Gearbox repairs	
BICARBONATE FILTRATION - A LINE	15-	May-23	20-May-23		-4.	-4.77			3)	ВСс	mpactor gearbox repa	
CALCINER - A LINE	23-	May-23	23-May-23		0.0	0.00			4) Moto		ors away for repairs	
COMPACTION - A LINE	20-	-May-23 20-		· ·		0.00		5) W			orks execution risks	
Soda Ash Plant operational	30-	May-23	30-N	∕lay-23	0.0	00				afte	r inspections.	
								Planned %	Actual 9	%		
PLANT SUB-AREA:		Planned		Actual		Variance		Increment	crement Increment		Risk	
SHUTDOWN 2023 - SODA ASH		82.71%		75.00%		-7.71%		3.23%	7.00%			
POTABLE & BRACKISH WATER SUPPLY		75.98%		68.00%	%	-7.98%		13.55%	14.00%			
FIRE HYDRANT SYSTEM		80.11	%	94.00%	%	13.89%	6	11.20%	34.00%			
HOT WASH WATER SYSTEM		100.00%		85.00%	%	-15.00%		0.00%	11.00%			
CARBONATION		86.55	%	68.00%	%	-18.55%	6	3.89%	13.00%			
CRYSTALLISATION		79.51%		81.00%		1.49%		3.20%	3.00%			
BICARBONATE THICKENING		65.15%		59.00%		-6.15%		2.06%	15.00%			
BICARBONATE FILTRATION - A LINE		100.00%		83.00%		-17.00%		0.00% 1.00%		•		
BICARBONATE FILTRATION - B LINE		79.07%		73.00%		-6.07%		2.78%	0.00%			
CALCINER - A LINE		89.77	%	87.00%	%	-2.77%	5	2.87%	6.00%	•		
CALCINER - B LINE		91.84%		94.00%		2.16%		3.81%	3.00%			
CALCINER GAS TREATMENT - A LINE		95.41%		79.00%		-16.41%		1.43%	0.00%			
CALCINER GAS TREATMENT - B LINE		87.41%		80.00%		-7.41%		0.00%	0.00%			
COMPACTION - A LINE		92.07%		93.00%	%	0.93%		3.70% 5.00%		•		
COMPACTION - B LINE		89.79	%	75.00%	%	-14.79%	%	3.78%	3.00%	•		
DENSE SODA ASH STORAGE		0.00%		2.00%		2.00%		0.00%	1.00%			
DENSE SODA ASH BAGGING		0.009	%	0.00%	6	0.00%		0.00%	0.00%			

Drafted by: Slingshot Consultancy **STATUS DATE:** 16-May-23



LOOK AHEAD SCOPE OF WORKS (L/L)	POSSIBLE RISKS	MITIGATIONS ON RISKS
HWW Circulation lines - replace		
Thickner S.O.W	Revised S.O.W after Inspections	Double shift (C/Path)
Hot Wash Pumps		
HWW Instrumentation works		
Carbonation Feed heaters - cleaning		
A,B,C & D Sand Filters		
Carbonation Feed tank		
A Bicarbonate Belt Conveyor - Replace	Belt delivery	Low risk
Cloth Wash tank - relocate manhole		
Cloth Wash Pumps - Inspect		
Filtration pumps - overhaul	Workshop machining	Prioritise work load
Seal Water Heat Exchanger - Repair	Repairs in S.A turnaround time	ETA tba.
Vacuum Pumps - Inspection		
Electrical maint - Pumps	Motor repairs - outside Vendors	Prioritise work load
Bicarb Filtration air receivers - Clean		
Belt Filters - Struct, change to S/Steel		
B Belt Filters - check bearings / ripple		
skirting		
Replace slide gates		
Bitterns pumps		
Filter Feed pumps	Workshop machining	Prioritise work load
E & I Works		
Repair Fibre glass pipelines		