



Drafted by: Slingshot Consultancy
STATUS DATE: 26-May-23

BOTSWANA BOTASH REFURBISHMENT PROJECT 2023 - SODA ASH

PLANT :- 26-May-2023

KEY MILESTONES:

- Flush T Brine Line - 04-May-2023
- Carbonation start up - 24-May-2023
- A Calciner start up - 24 May 2023
- B Calciner start up - 25-May-2023
- A Compactor start up - 28-May-2023
- B Compactor start up - 28-May-2023
- Filtration start up - 26-May-2023
- Thickener - 27-May-2023

Planned:

Variance %

Metric	Value
Variance %	-2.43%
Planned Incremental %	0.91%
Actual Incremental %	1.00%

[illegible]