



## SHE Alert

SECTION

SUB-SECTION

SUBJECT

SHE Management

Incident Investigations

SHE Incident Alerts

Doc. No.

Revision

Effective Date

Page No.

3800/FOR/0051

01

16.09.2019

1 of 1

## Safety First !

## SHE Alert

## Safety Communication

## Pictures

### Classification

Property damage

### Where?

### Section:

Soda Ash Plant

### Equipment:

I-Beam

### When?

**Date:** 07/01/2021

**Time:** 02:30 hrs.

### Incident Description

A De Vre truck hit and damaged the I-Beam structure supporting the ash bagging first floor with a tilted loading bin.

### Nature of Damage

Deformed I-Beam

### Preliminary Findings?

- Upon arrival at the loading bay, the driver was instructed to tilt the loading bins for inspection by the Packaging Attendant.
- After inspecting the loading bins, the Packaging Attendant proceeded to inspect other trucks without informing the driver to return the loading bins to normal position.
- An hour later the truck driver was instructed to enter the loading bay for loading.
- The driver of the truck had dozed off whilst waiting for his truck to be called in for loading.
- Prior to entering the loading bay, the driver did not check the position of the loading bins and as a result the tilted front-loading bin hit and damaged the ash bagging first floor I-Beam structure on Line 10 .

## Corrective/Preventive Action

- The bulk loading activity was stopped, and the incident was reported to all relevant people.
- Ash Bagging supervisors to brief their crews on the incident.
- Improve on illumination around the ash bagging facility to improve on driver's visibility .

