Employees of the section have been briefed on the incident.

Ramp for brake testing to be constructed for vehicles to test brakes daily

SHE Management Incident Investigations SHE Incident Alerts Doc. No.
Revision
Effective Date
Page No.

**3800/FOR/0052** 01 11 12 2019

11.12.2019 1 of 1

## **SHE Alert Safety Communication Safety First!** Classification **Incident Description Preliminary Findings? Property Damage** Whilst trying to stop infront of the western • The driver was in possession of a gate at stores, truck B 732 BMP failed to valid authorization. Where? brake and hit the gate. Prestart checklist for the day was done and indicated that the truck Section: had no defects. Stores-Gate The operator was alco tested and **Equipment:** was negative. Western Gate The truck was brake tested and found to be delay braking. Delayed braking was due to wear **Body part / Nature of Damage** and tear of brake shoes. When? Date: 28/01/2022 Damaged gate mesh **Time:** 1600hrs **Corrective and Preventative Actions** The activity was immediately stopped. The relevant authorities were notified (SHE and Security). The truck has grounded until the defect has been rectified.

## **Pictures**

